

Brief History and Proposed Schedule for the DPS Facilities Project

- January 23, 2004 - CC Meeting
- Authorized Maximus contract to develop programming requirements for the new DPS building
- June 12, 2002 - CC Work Session at DPS Garage
- Reviewed Maximus Executive Summary
 - Toured DPS Facility
- October 2, 2002 - CC Work Session
- 2nd Presentation of Maximus Executive Summary
- October 9, 2002 - CC Meeting,
- Selected existing DPS site for the new DPS bldg
 - Authorized Administration to look into options for Hamlin property
- November 6, 2002 - CC Meeting
- Authorized ASTI to conduct environmental site assessment
- Spring & Summer
- Clean up completed in 2003
- October 15, 2003 - CC Meeting
- Approved Architectural and Construction Management services for the Pre-Construction phase
 - \$900,000 Budgeted
 - \$120,500 Architectural
 - \$41,976 Construction Management
- January 28, 2004 - CC Meeting
- Received direction from City Council to move forward with Pre-Construction drawings for new building at Auburn Road site
- May 13, 2004 - Meeting with residents to discuss new building
- June 2, 2004 - CC Meeting
- Pre-Construction drawings completed
 - Presentation made to City Council
 - Next step will be City Council approval of Phase II construction documentation

November 4, 2004 - City Council approval of the Construction Documentation Phase

December 2004 - Discussion on funding strategies

March-May 2005 - Bid process

May 2005 - Start construction