AUBURN ROAD 2019 COST SUMMARY				
	BUDGETED	Contract	Contract Over /	A seconda I terra
	(JULY 2019)	Awarded	(Under) Budget	Agenda Item
Auburn Road [Construction & Streetscape]	6,250,000	6,117,200	132,800	2019-0124
Auburn Road [Street Lighting]	365,000	359,156	5,844	2019-0089
Auburn Road [Preliminary Engineering]	335,000	335,000	-	2017-0059 (V3)
Auburn Road [Construction Engineering]	1,000,000	915,000	85,000	2019-0116
Auburn Road [Geotechnical]	175,000	175,000	-	2019-0085
ROAD - CONTRACT 1	\$ 8,125,000	\$ 7,901,356	\$ 223,644	
Alleyway [Construction]	2,100,000	2,090,567	9,433	2019-0122
Alleyway [Construction Engineering]	285,000	284,540	460	2019-0123
Alleyway [Geotechnical]	50,000	50,000	-	2019-0085
ALLEYWAY - CONTRACT 2	\$ 2,435,000	\$ 2,425,107	\$ 9,893	
Parking Lots [House Demolition]	55,000	54,965	35	2019-0120
Parking Lots [Construction]	460,000	458,905	1,095	2019-0122
Parking Lots [Lighting]	42,000	40,720	1,280	2019-0088
Parking Lots [Dumpster Enclosure]	92,000	90,804	1,196	2019-0333
Parking Lots [Construction Engineering]	65,000	62,460	2,540	2019-0123
Parking Lots [Geotechnical]	15,000	15,000	-	2019-0085
PARKING LOTS - CONTRACT 2	\$ 729,000	\$ 722,854	\$ 6,146	
Plaza & Entry Features [Construction]	2,260,000	2,194,908	65,092	2019-0357 *
Plaza & Entry Features [Electric Utility]	20,000	20,000	-	TBD *
Plaza & Entry Features [Construction Engineering]	-	240,000	(240,000)	2019-0358 *
Plaza & Entry Features [Geotechnical]	75,000	75,000	-	2019-0085
Plaza & Entry Features [Restroom]	100,000	288,577	(188,577)	2019-0357 *
PLAZA/ENTRY FEATURES - CONTRACT 3	\$ 2,455,000	\$ 2,818,485	\$ (363,485)	
TOTAL PROJECT COST	\$ 13,744,000	\$ 13,867,803	\$ (123,803)	
GRANTS / TURNBACK	\$ (1,555,000)	\$ (1,714,539)	\$ 159,539	
TOTAL PROJECT COST	\$ 12,189,000	\$ 12,153,264	\$ 35,736	

^{* =} Pending