# SILT FENCE JOINT SECTION B-B

#### Soil Erosion Notes:

1) INSTALL EROSION CONTROL MEASURES PRIOR TO CONSTRUCTION. 2) ALL SOIL EROSION MEASURES MUST BE IN PLACE PRIOR TO ANY EARTH MOVEMENT.

3) COMPLETE ALL EARTH MOVEMENT. 4) RIGHT-OF-WAY MUST BE STABILIZED PRIOR TO FINAL GRADE INSPECTION. 5) ALL SWALE AREAS, ALL SLOPES GREATER HAN 1:5 AND 10' AROUND STORM STRUCTURES MUST BE STABILIZED PRIOR TO

FINAL GRADE CERTIFICATION. 6) AFTER PERMANENT EARTH STABILIZATION IS COMPLETED, REMOVE EROSION CONTROL MEASURES. 7.) SOIL TYPES FOR THIS LOT ARE: 10B: (Marlette sandy loam) 11B:

(Capac sandy loam)

9.) THE NEAREST WATER COURSE IS THE CLINTON RIVER 3,200 FEET TO THE 10.) LIMITS OF EARTH DISRUPTION WILL POSITIVE DRAINAGE PER MASTER

11.) SOIL EROSION CONTROL MEASURES BASIS AND AFTER EACH STORM EVENT 12.) TYPE OF PERMANENT VEGETATIVE ESTORATION WILL BE SEED & MULCH

CONSTRUCTION SEQUENCE	(DURATION) WEEKS
SOIL EROSION CONTROL MEASURE	1
HOUSE CONSTRUCTION	52
DRIVEWAY & SIDEWALK CONSTRUCTION	4
FINAL GRADING	4
PERMANENT SOIL EROSION	1

Description Legend:			
тс	- TOP OF CURB		
TW	- TOP OF WALK		
TD	<ul> <li>TOP OF DRIVE</li> </ul>		
	<ul> <li>MATCH EXISTING</li> </ul>		
FG	<ul> <li>FINAL (FINISHED) GRADE</li> </ul>		
l SW	- SWALE		
HP	<ul> <li>HIGH POINT</li> </ul>		
СВ	<ul> <li>CATCH BASIN</li> </ul>		
GFF	<ul> <li>GARAGE FINISH FLOOR</li> </ul>		
FF	<ul> <li>FIRST FINISH FLOOR</li> </ul>		
BFF	- BSMT. FINISH FLOOR		
STM-MH	- STORM MANHOLE		
SAN-MH	<ul> <li>SANITARY MANHOLE</li> </ul>		
BLDG	- BUILDING		
1/WALL	- TOP OF WALL		
	- BOTTOM OF WALL		
GRADE	- TOPOGRAPHY SPOT GRADE		
DOME	- EXISTING TREE		
LINEA	BASEMENT     UNEXCAVATED		
	- EDGE OF PAVEMENT		
FOG	- EDGE OF PAVEMENT - EDGE OF GRAVEL		
	- PORCH		
	- WATER BOX		
I "/ B	- IRON FOUND		
 МF	- MONUMENT FOUND		

EXISTING	DESCRIPTION	PROPOSED
— С———————————————————————————————————	SILT FENCE STORM SEWER SANITARY SEWER WATER MAIN GAS MAIN OVERHEAD WIRES	S
	UNDERGROUND TELEPHONE OVERHEAD ELECTRIC UNDERGROUND ELECTRIC FENCE OR GUARDRAIL RIGHT-OF-WAY EASEMENT PROPERTY LINE SETBACK LINE	
800	ROADWAY CENTERLINE CONTOUR	800
S	SANITARY MANHOLE	S
$\ominus$	STORM MANHOLE	lacksquare
	REAR-YARD CATCH BASIN	<b>Ø</b>
	STREET CATCH BASIN	
	FIRE HYDRANT	
	PIPE REDUCER	▶
$\otimes$	VALVE AND VAULT, VALVE	₩
)	Flared end Section Street light Guy Wire Utility Pole	>—c— O
800.00 ×	SIGN	<b>■</b> 800.00
× 000.00	SPOT ELEVATION	× 1.
<b>D</b>	SOIL BORING	
1.0%	OVERLAND FLOOD ROUTE DRAINAGE SLOPE	1.0%
	WATER'S EDGE OR @ OF DITCH	
	TREE, FIR TREE, BUSH	
<del></del>	SECTION CORNER	
<del></del>	CURB AND GUTTER CLEANOUT	

#### SOIL EROSION AND SEDIMENTATION CONTROL NOTES AND MAINTENANCE NOTES

THIS PROJECT SHALL BE CONSTRUCTED IN COMPLIANCE WITH PART 91 OF ACT 451 OF 1994, AS AMENDED, THE SOIL FROSION AND SEDIMENTATION CONTROL ACT AND THE MCSESC ORDINANCE. 2. ALL EROSION AND SEDIMENT CONTROL WORK SHALL CONFORM TO THE STANDARDS AND SPECIFICATIONS OF THE

3. EROSION AND ANY SEDIMENTATION FROM WORK ON THIS SITE SHALL BE CONTAINED ON THE SITE AND NOT ALLOWED TO COLLECT ON ANY OFFSITE AREAS OR IN WATERWAYS. WATERWAYS INCLUDE NATURAL AND MANMADE OPEN DITCHES, STREAMS, STORM DRAINS, LAKES AND PONDS. THESE PLANS AND AS REOUIRED TO ENSURE PROGRESSIVE STABILIZATION OF DISTURBED EARTH CHANGE. 5. THE LANDOWNER OR LANDOWNER'S REPRESENTATIVE SHALL BE RESPONSIBLE FOR INSTALLATION AND MAINTENANCE

6. THE LANDOWNER OR LANDOWNER'S REPRESENTATIVE SHALL IMPLEMENT AND MAINTAIN SOIL EROSION CONTROL MEASURES AS SHOWN ON THE PLANS BEFORE AND AT ALL TIMES DURING CONSTRUCTION ON THIS PROJECT. ANY MODIFICATIONS OR ADDITIONS TO SOIL EROSION CONTROL MEASURES DUE TO CONSTRUCTION OR CHANGED CONDITIONS SHALL BE COMPLIED WITH AS REQUIRED OR DIRECTED BY THE MACOMB COUNT PUBLIC WORKS OFFICE. 7. IF ANY OF THESE SESC MEASURES ON THE SITE ARE DEEMED INADEQUATE OR INEFFECTIVE, THE MACOMB COUNTY PUBLIC WORKS OFFICE, SESC DIVISION, HAS THE RIGHT TO REQUIRE ADDITIONAL SESC MEASURES AT THE EXPENSE OF

8. INSTALL A CRUSHED CONCRETE ACCESS DRIVE PLACED ON GEOTEXTILE FABRIC AS INDICATED ON THE PLAN. THE ACCESS DRIVE MUST BE A MINIMUM OF 30'x50'x8". A. NEW LAYERS OF CRUSHED CONCRETE WILL BE ADDED AS OLD LAYERS BECOME COMPACTED.

9 INSTALL STIT FENCE AS INDICATED ON PLAN AND AT ADDITIONAL AREAS AS NECESSARY a. SILT FENCE SHALL BE INSTALLED PER DETAIL

b. BUILT-UP SEDIMENT SHALL BE REMOVED WHEN SEDIMENT ACCUMULATED TO 1/3 TO 1/2 OF THE HEIGHT OF THE c. IF SILT FENCE FABRIC DECOMPOSES OR BECOMES INEFFECTIVE PRIOR TO THE END OF THE EXPECTED USABLE LIFE AND BARRIER IS STILL REQUIRED, THE FABRIC SHALL BE REPLACED PROMPTLY. LIFE AND BARKIER IS STILL REQUIRED, THE FABRIC SHALL BE REPLACED PROMPTLET.

d. SILT FENCE SHALL BE INSPECTED WEEKLY UNDER NORMAL CONDITIONS, WITHIN 24 HOURS OF RAINFALL AND DAILY DURING A PROLONGED RAIN EVENT. REQUIRED MAINTENANCE SHALL BE PROVIDED PROMPTLY.

10. INSTALL INLET FILTERS ON ALL PAVEMENT CATCH BASINS PER DETAIL. INLET FILTERS SHALL BE INSPECTED WEEKLY e. UNDER NORMAL CONDITION, WITHIN 24 HOURS OF RAINFALL AND DAILY DURING A PROLONG RAIN EVENT. f. BUILDUP OF SEDIMENT SHALL BE REMOVED PROMPTLY. FABRIC DECOMPOSES OR BECOMES INEFFECTIVE PRIOR TO THE END OF THE EXPECTED LIFE AND THE BARRIER

IS STILL REQUIRED, THE FABRIC SHALL BE REPLACED PROMPTLY. 1. INSTALL SEDIMENT-CATCH TYPE DEVICE, AND/OR PROVIDE SILT FENCE WITH SOD AROUND REAR YARD CATCH BASIN h. REAR YARD CATCH BASINS SHALL BE INSPECTED WEEKLY UNDER NORMAL CONDITIONS WITHIN 24 HOURS OF II. REAK TAND CATCH DASINS SHALL BE INSPECIED WEEKT ONDER NORMAL CONDITIONS WITHIN 24 HOURS OF RAINFALL AND DAILY DURING A PROLONGED RAIN EVENT.

I. BUILT-UP SEDIMENT SHALL BE REMOVED WHEN SEDIMENT ACCUMULATES TO 1/3 TO 1/2 THE HEIGHT OF THE SILT

I. IF FABRIC DECOMPOSES OR BECOMES INEFFECTIVE PRIOR TO THE END OF THE EXPECTED LIFE AND THE BARRIER IS STILL REQUIRED, THE FABRIC SHALL BE REPLACED PROMPTLY. 12. ALL STOCKPILED SOILS MUST MAINTAINED IN SUCH A WAY AS TO PREVENT EROSION FROM LEAVING THE SITE. IF THE OCKPILE WILL BE ONSITE FOR MORE THAN 30 DAYS, THE STOCKPILE MUST BE SEEDED. SILT FENCE MUST BE

INSTALLED AROUND THE PERIMETER OF THE STOCKPILE. 13. IMMEDIATELY AFTER SEEDING, MULCH ALL SEEDED AREAS WITH UNWEATHERED SMALL GRAIN STRAW, SPREAD SHIP THE PATE OF 12 TO 2 TONS PER ACRE OR 100 POUNDS (2-3 BALES) PER 1000 SQUARE FEET. THIS MULCH SHOULD BE ANCHORED WITH A DISC TYUPE MULCH ANCHORING TOOL OR OTHER MEANS AS APPROVED BY THE MACOMB

14. IF ANY DEWATERING IS NEEDED, IT SHALL BE DISCHARGED THROUGH A FILTER BAG OVER A WELL VEGETATED AREA. THE PUMP MUST DISCHARGE AT A NON-EROSIVE VELOCITY. IF NECESSARY, AN APPROVED ENERGY DISSIPATER MAY BE

15. ALL DIRT STACKED ONTO ANY ROADWAY SHALL BE REMOVED IMMEDIATELY. 16. STREETS AND OR PARKING AREAS WILL BE SCRAPED ON A DAILY BASIS AND SWEPT AT A MINIMUM OF ONCE PER 17. DURING DRY PERIODS, ALL DISTURBED AREAS SHALL BE WATERED FOR DUST CONTROL.

18. PERMANENT SOIL EROSION CONTROL MEASURES FOR ALL SLOPES, CHANNELS, DITCHES OR ANY DISTURBED LAND AREAS SHALL BE COMPLETED WITHIN 5 CALENDAR DAYS AFTER FINAL GRADING OR THE FINAL EARTH CHANGE HAS BEEN COMPLETED WHEN IT IS NOT POSSIBLE TO PERMANENTLY STABILIZE A DISTURBED AREA AFTER EARTH CHANGE HAS BEEN COMPLETED OR WHERE SIGNIFICANT EARTH CHANGE ACTIVITY CEASES, TEMPORARY SOIL EROSION MEASURES SHALL BE IMPLEMENTED IMMEDIATELY. ALL TEMPORARY SOIL EROSION CONTROL MEASURES WILL BE MAINTAINED UNTIL PERMANENT SOIL EROSION CONTROL MEASURES ARE IMPLEMENTED. ALL PERMANENT SOIL EROSION CONTROL MEASURES WILL BE IMPLEMENTED AND ESTABLISHED BEFORE A CERTIFICATE OF COMPLIANCE IS ISSUED.

19. FINAL GRADE, ESTABLISH VEGETATION AND OR LANDSCAPE ALL DISTURBED AREAS NOT BUILT OR PAVED UPON. 20. REMOVE ALL TEMPORARY SOIL DEVICES AFTER PERMANENT STABILIZATION IS ESTABLISHED.

21. APPROX. START DATE - \_\_\_\_\_ 22. APPROX. COMPLETION DATE - \_\_\_\_\_\_\_, 20\_\_\_\_\_\_

I UNDERSTAND MY RESPONSIBILITY OUTLINED UNDER THESE GUIDELINES.

Tree List:

GOOD

GOOD

GOOD

GOOD


correct distance nstead of 335.00


WHITE PINE

WHITE PINE

WHITE PINE


WHITE PINE







## 900 W. Hamlin Rd - Topography/Ex. Conditions

SECTION 22 T. 3N., R. 11E., ROCHESTER HILLS, OAKLAND COUNTY, MICHIGAN








#### **Onsite Contact:**

#### Legal Description:

SECTION 22, TOWN 3 NORTH, RANGE 11 EAST, CITY OF ROCHESTER HILLS, OAKLAND COUNTY, MICHIGAN MORE PARTICULARLY

COMMENCING AT THE SOUTHWEST CORNER OF SECTION 22; THENCE N87°10'11"E ALONG THE SOUTH LINE OF SECTION 22 335,24 FEET TO POINT OF BEGINNING: THENCE NO2\*31'40"W 660.00 FEET: THENCE N87°28'20"E 330.00 FEET: THENCE S02°31'40"E 660.00 FEET TO A POINT ON THE SOUTH LINE OF SECTION 22; THENCE S87°28'20"W 330.00 FEET TO

AND RESTRICTIONS OF RECORD, IF ANY.



EÁST APPROACH FROM WEST HAMLIN ROAD AS SHOWN ON PLAN RIM=(841.53) NAVD88

#### Fire Department Notes:

WITH FIRE SIGNS SIGNS, SPACED NOT MORE THAN 100 FEET APART. FIRE LANE SIGNS SHALL READ "NO STOPPING, STANDING, PARKING, FIRE LANE" AND SHALL CONFORM TO ALL MICHIGAN MANUAL OF UNIFORM

TRAFFIC CONTROL DEVICES. -CONSTRUCTION SITES SHALL BE SAFEGUARDED IN ACCORDANCE WITH

-OPEN BURNING IS NOT PERMITTED, INCLUDING THE BURNING OF TRASH, DEBRIS, OR LAND CLEARING MATERIALS. OPEN BURNING FOR SHALL BE WITHIN THE CITY OF ROCHESTER HILLS BURN PERMIT GUIDELINES (FIRE PREVENTION ORDINANCE CHAPTER 58, SEC. 307.2 &

### General Notes:

ALL INTERIOR GRADES (ARCHITECTURAL) SHALL BE VERIFIED BY THE BUILDER, ARCHITECT AND/OR CONTRACTOR PRIOR TO CONSTRUCTION. ALL TRADES MUST USE THE ARCHITECTURAL PLANS OF RECORD FOR

OWNER, BUILDER AND/OR ANY CONTRACTORS SHALL COMPLY WITH ALL LOCAL CODES AND/OR ORDINANCES, APPROVAL OF THIS PLAN DOES NOT RELIEVE ANY PARTIES FROM THOSE COMPLIANCES UTILITY LOCATIONS WERE OBTAINED FROM MUNICIPAL OFFICIALS AND

THE COMPLETENESS, OR EXACTNESS OF LOCATION. THIS SURVEY MAY NOT SHOW ALL EASEMENTS OF RECORD UNLESS AN

RECORDS OF UTILITY COMPANIES, AND NO GUARANTEE CAN BE MADE TO

UPDATED TITLE POLICY IS FURNISHED TO THE SURVEYOR BY THE OWNER



1.) Assumes no responsibility for given house dimensions. Client must verify dimensions prior to const.

2.) This plan shall not be used to set foundations 3.) Setbacks shown on this plot plan were obtained from the municipality. Since deed restrictions are not supplied by the municipality, the client must verify any special Subdivision restrictions. 4.) Lead locations shown on plan are approx. from approved plans. Contractor to field verify all

5.) Assumes no responsibility for house placement designed within 0.5' of approved setbacks.

6.) No title work given at the time of survey

**UNAUTHORIZED USE** OF THIS DRAWING WITHOUT WRITTEN PERMISSION FROM MAURO ENGINEERING

IS STRICTLY PROHIBITED, AND IS A VIOLATION OF U.S. COPYRIGHT LAWS AND WILL BE SUBJECT TO CIVIL DAMAGES AND **PROSECUTION** 


COVENANT CHURCH PROJECT LOCATION: **ROCHESTER HILLS** 

07-12-2021 SCALE: 1"=40'


 $\vdash$ 

 $\Box$ 

CONTAINING 217,800 SQUARE FEET OR 5.00



Benchmarks: 1) PVMT C.B. IN WEST HAMLIN ROAD AS SHOWN PLAN RIM=(837.01) NAVD88



LIMINARY CONSTRUCTION AS-BUILT MIM. Checked By: G.M. Approved By: SM

Revisions: Date: PER CITY COMM. 2021-12-01 A.S.



GIOVANNI B. MAURO, P.E. - No. 58276

21-104 of: **2**