City of Rochester Hills DPS
Traffic Engineering Division

1000 Rochester Hills Drive
Rochester Hills, MI. 48309
Phone: (248) 656-4640

2014 City Wide Traffic Count Program
Weather: Mon/Rain/Dry 60's Tmep
Count By: BC
GPS Count Point#: 1003

Clear Creek Drive
Bet. Majestic & Quarry
Station ID: Speed Study
Site Code: Study 2of3
Date Start: 20-May-14
ClearCkVolume_2

Start	19-May-14		Tue		Wed		Thu		Fri		Sat		Sun		Week Average	
Time	Northboun	Southbou	Northbou	Southbou	Northbou	Southbou	Northbou	Southbou	Northbou	Southbou	Northbou	Southbou	Northbou	Southbou	Northbou	Southbou
12:00 AM	*	*	*	*	10	1	12	6	8	4	*	*	*	*	10	4
01:00	*	*	*	*	7	5	5	5	5	2	*	*	*	*	6	4
02:00	*	*	*	*	6	3	3	1	3	3	*	*	*	*	4	2
03:00	*	*	*	*	2	2	2	0	3	1	*	*	*	*	2	1
04:00	*	*	*	*	1	4	0	5	2	5	*	*	*	*	1	5
05:00	*	*	*	*	1	3	1	7	1	3	*	*	*	*	1	4
06:00	*	*	*	*	12	34	7	27	8	21	*	*	*	*	9	27
07:00	*	*	*	*	**105**	**77**	**105**	**70**	**113**	**74**	*	*	*	*	**108**	**74**
08:00	*	*	*	*	48	64	46	67	*	*	*	*	*	*	47	66
09:00	*	*	29	**54**	31	33	40	55	*	*	*	*	*	*	33	47
10:00	*	*	26	40	38	40	36	34	*	*	*	*	*	*	33	38
11:00	*	*	**55**	44	36	48	31	38	*	*	*	*	*	*	41	43
12:00 PM	*	*	53	41	38	31	50	45	*	*	*	*	*	*	47	39
01:00	*	*	40	39	41	36	45	43	*	*	*	*	*	*	42	39
02:00	*	*	47	75	66	**82**	68	**69**	*	*	*	*	*	*	60	**75**
03:00	*	*	50	50	76	46	70	61	*	*	*	*	*	*	65	52
04:00	*	*	72	67	**81**	73	65	68	*	*	*	*	*	*	73	69
05:00	*	*	**83**	**80**	73	75	59	65	*	*	*	*	*	*	72	73
06:00	*	*	79	65	64	58	**96**	42	*	*	*	*	*	*	**80**	55
07:00	*	*	56	38	65	49	43	39	*	*	*	*	*	*	55	42
08:00	*	*	61	35	72	48	41	31	*	*	*	*	*	*	58	38
09:00	*	*	29	21	41	29	44	18	*	*	*	*	*	*	38	23
10:00	*	*	24	10	26	17	28	18	*	*	*	*	*	*	26	15
11:00	*	*	18	11	13	6	16	6	*	*	*	*	*	*	16	8
Lane	0	0	722	670	953	864	913	820	143	113	0	0	0	0	927	843
Day	0		1392		1817		1733		256		0		0		1770	
AM Peak	-	-	11:00	09:00	07:00	07:00	07:00	07:00	07:00	07:00	-	-	-	-	07:00	07:00
Vol.	-	-	55	54	105	77	105	70	113	74	-	-	-	-	108	74
PM Peak	-	-	17:00	17:00	16:00	14:00	18:00	14:00	-	-	-	-	-	-	18:00	14:00
Vol.	-	-	83	80	81	82	96	69	-	-	-	-	-	-	80	75

Comb. Total	0	1392	1817	1733	256	0	0	1770

ADT	ADT 1,770	AADT 1,770